GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR & RD Dept. - PMGSY- Visakhapatnam District - P.No AP 19XA 106 – "Road from ZPP road to Dhanasanivalasa in Araku Valley (M)" – Revised Administrative Sanction accorded for an amount of Rs.518.07 Lakhs as against Rs.444.54 lakhs, subject to the condition that the Engineer-in-Chief, PR, A.P., Vijayawada shall not utilise the tender savings for other works without the prior approval of Govt – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.494 **Dated.17.09.2021.**

Read the following:-

1.G.O.Ms.No.362, PR&RD (Progs.II) Dept, dt:09.11.2012.
2.From the Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada, Lr.No. W12/AP 19 XA 106/Dhanasanivalasa/VSP/2013, dt:21.06.2021.

.....

O R D E R:-

In the G.O. first read above, the work "Road form ZPP road to Dhanasanivalasa in Araku valley Mandal, Visakhapatnam District" was administratively sanctioned for an amount of Rs.444.54 lakhs (MoRD share: Rs.264.11 lakhs; State share:Rs.180.43 lakhs) under PMGSY Phase X vide G.O.Ms.No.362, PR&RD (Progs.II) Dept, dt:09.11.2012. The original contract was closed due to pending forest problem for a long time. The Estimate was re-casted with revised with 2017-18 SSR after obtaining forest clearance. The work was awarded to M/S Prudhvi Constructions, S Kota, Vizianagaram @16.29% less than the estimate rates with period of completion as 18 months. The work was completed within the Agreement period by 11-01-2020.

2. The ENC, PR, Vijayawada in his letter second read above, has stated that the Superintending Engineer, PR, Visakhapatnam has furnished the completion report with enhanced amount Rs.518.07 lakhs, against original sanction amount of Rs.444.54 lakhs. Further stated that the work was executed in difficult terrain after waiting for long time forest clearance and that making payment to Contractor in time would help not to incur further loss as the work is completed in all respect by 12-07-2020, for closure of final payment of this work in OMMAS. Therefore, he has requested to accord RAS for the above work as indicated below:-

Sanction	GoI Share Rs. In Lakhs	State Share Rs. In Lakhs	Total Rs. In Lakhs
As per OAS	264.11	180.43	444.54
As per RAS now proposed	264.11	253.96	518.07
Net increase		**73.53**	**73.53**

3. In the circumstances explained above, since the work was reported as completed and to clear the liability, Government, after careful consideration, hereby accord Revised Administrative Sanction for an amount of Rs.518.07 lakhs, against original sanction amount of Rs.444.54 lakhs, for the work "Road form ZPP road to Dhanasanivalasa in Araku valley Mandal, Visakhapatnam District" subject to the condition that the Engineer-in-Chief, PR, A.P., Vijayawada shall not utilise the tender savings for other works without the prior approval of Govt., and the same orders were reiterated recently vide Finance (W.R.I) Circular Memo No.1348141/1/2021 Dt.15-07-2021. Therefore, the orders issued vide above circular memo shall hence forth be followed without any deviation.

(P.T.O)

4. The Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada is requested to take further necessary action in the matter, accordingly.

5. This order issues with the concurrence of Finance (FMU – PR & RD, RWS) Dept. vide their U.O. No. FMU0ASD(PRRD)/19/2020 (Computer No. 1298761), dt.03.09.2021.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada
The Superintending Engineer, PR Circle, Visakhapatnam
Copy to:-
The Accountant General, A.P., Vijayawada
The Director of Works & Accounts, A.P., Vijayawada
The Pay & Accounts Officer, Works & Projects, A.P., Vijayawada
The Director of Treasury & Accounts, A.P., Vijayawada
The District Treasury Officer, Visakhapatnam Dist.
The Fin (FMU – PR & RD, RWS) Dept.
The P.S. to M (PR & RD, M&G)
The P.S. to Prl. Secy. to Govt., PR & RD Dept.
Sc/Sf.,

//FORWARDED:BY ORDER//

S. n. S. L.
SECTION OFFICER